



AILDDATBLYGU DYFFRYN TAF

TAFF VALE REDEVELOPMENT

Cyflwynir gan:

CABINET PRESENTATION

15 March 2017

Jane Cook, Director of Regeneration and Planning

David Powell, Service Director, Corporate Design and Maintenance

















Retail led schemes fail

Private sector development → administration

Last activity - part demolition 2012

Council buys long head lease Commercial & architectural advice Concept for office led scheme



















Outline planning for office led scheme – Oct 2016





TAFF VALE SITE: THE OPPORTUNITY

- Just under 13,500m2 space
- Offices; leisure; library; One 4 All; cafes;
- Potential for 1000 to 1200 jobs good progress
- Transformational for town
- Major regional development opportunity





TAFF VALE SITE: THE LOCAL ECONOMY

✓ c£36M investment in construction will result in an estimated c£61M overall construction investment.

✓ c1,200 direct jobs will create an estimated c600 to c750 additional jobs.

SOURCE: SCOTTISH GOVERNMENT STATISTICS INPUT-OUTPUT MULTIPLIER TABLES





TAFF VALE SITE: FUNDING

- £1.5m approved by Council on 28th October 2015.
- £2m approved by Council in November 2016.
- Initial cost estimate £32-40M budget is achievable for the construction contract.
- Positive funding discussions progressing with Welsh Government.
- All external funding opportunities being explored.





Scheme development

And

Site progress










































 Buildings A and B – brick faced precast panels with curtain walling and opaque panels




































































- Building C steel framed; curved external walls formed with timber ribs sheathed with plywood or timber board
- Zinc tile cladding above ground level with zinc standing seam roof

Acoustic separation vital































Second Floo







Looking ahead....

- MDDT team appointed December 2016
- Demolition due to complete end March 2017
- Contractor 2nd Stage Appointment Summer 2017
- Stage 3 Completion end May 2017
- Pre Planning commences Summer 2017
- Planning Determined Autumn 2017
- Stage 4 Technical Design Completion Autumn 2017
- Construction start Late 2017 Completion Summer 19





Summary

&

Questions



